



MEETING NOTES

| | | | |
|-----------------|----------------|---------------------|---------|
| Date: | May 30, 2023 | Time: | 9:00 am |
| Subject: | Livingston RSE | TDH Job No.: | B22-011 |

1. Project update:

- Western construction update:
 - Working on main installation in alleys of Montague, down from 2 mainline crews to 1 now and 1 service crew. Still 2-3 weeks of pipe work left and then Western will switch to working on roads.
 - Waiting on some water parts to complete the work in Allspaugh alley
 - Western will update the project schedule soon and it will be uploaded to the website.
- Testing sewer manholes later this week so system can be certified for Green Acres and connections can be made. Hoping next week all manholes are tested and accepted.
- City, TD&H and Western working on road options and hope to have a decision in the next week.
- TD&H and the City will work with Western to put together a project plan to lay out the timing for the rest of the project so milestones and actions are clearly defined for residents. This will be uploaded to the website when available.
- City worked on roads in Green Acres last week and continuing this week, will get to North Spruce as the priority next.
- Survey crew out last week to locate services and stake PL on Tana

Action Items:

TD&H will upload traffic control, construction schedule and weekly meeting notes to improvelivingston.com

Attachments:

Next progress meeting is Tuesday, June 6th at 9:00 am.