

UPDATED 6/5/25

ID	Task Name	Duration	Start	Finish	Zone
1	City of Livingston Downtown Alley CIP	160 days	Fri 4/4/25	Thu 11/13/25	
2	Preconstruction	51 days	Fri 4/4/25	Fri 6/13/25	
3	Notice of Award	1 day	Fri 4/4/25	Fri 4/4/25	
4	SWPPP	16 days	Mon 4/7/25	Mon 4/28/25	
5	Submittals	25 days	Mon 4/7/25	Tue 6/3/25	
6	Pre-Construction Meeting	1 day	Tue 6/3/25	Wed 6/4/25	
7	Mobilization	5 days	Mon 6/2/25	Fri 6/6/25	
8	Notice to Proceed	0 days	Mon 6/9/25	Mon 6/9/25	
9	Temporary Water Setup	15 days	Mon 5/26/25	Fri 6/13/25	1-5, 7, 8
10	Construction	113 days	Mon 6/9/25	Wed 11/12/25	
11	Sewer Main Install	50 days	Mon 6/16/25	Fri 8/22/25	
12	SSMH #4 Tie to Existing 10" Sewer Main	2 days	Mon 6/16/25	Tue 6/17/25	1
13	Install Sewer Main Sta.15+16 to 10+42	15 days	Wed 6/18/25	Tue 7/8/25	2
14	Connect to Existing SSMH #3	1 day	Wed 7/9/25	Wed 7/9/25	3
15	Install Sewer Main Sta.10+42 to 5+76	14 days	Wed 7/9/25	Mon 7/28/25	4
16	Install New SSMH #2	4 days	Tue 7/29/25	Fri 8/1/25	5
17	Install Sewer Main Sta.5+76 to 1+34	14 days	Tue 7/29/25	Fri 8/15/25	7
18	Connect to Existing 10" Sewer Main @W. Callender St.	2 days	Mon 8/18/25	Tue 8/19/25	8
19	Clean & Tv New Sewer Main. Pressure Test New SSMH's	3 days	Wed 8/20/25	Fri 8/22/25	1, 3, 5, 8
20	Sewer Completion	0 days	Fri 8/22/25	Fri 8/22/25	
21	Water Main Install	85 days	Mon 6/9/25	Fri 10/3/25	
22	Connect to Existing 10" Water Main West Geyser St.	3 days	Mon 8/25/25	Wed 8/27/25	1
23	Install Water Main Sta.14+63 to 10+00	7 days	Thu 8/28/25	Fri 9/5/25	2
24	Flush/Pressure/Chlorinate Sta.14+63 to 10+00	4 days	Mon 9/8/25	Thu 9/11/25	2
25	Install Water Main Sta.10+00 to 5+00	7 days	Mon 9/8/25	Tue 9/16/25	3, 4, 5
26	Install Water Main Sta.5+00 to 1+05	7 days	Wed 9/17/25	Thu 9/25/25	7
27	Connect to Existing 10" Water Main Callender St	2 days	Fri 9/26/25	Mon 9/29/25	8
28	Flush/Pressure/Chlorinate Sta.10+00 to 1+05	4 days	Tue 9/30/25	Fri 10/3/25	3, 4, 5
29	Water Completion	0 days	Fri 10/3/25	Fri 10/3/25	
30	Storm Drain Install	85 days	Mon 6/9/25	Fri 10/3/25	
31	Install Storm Pipe & Inlets in Alley Behind Wilcoxsons	4 days	Tue 9/30/25	Fri 10/3/25	2
32	Install Strom Drain, Manhole & Inlets on Lewis Street	3 days	Mon 6/9/25	Wed 6/11/25	6
33	Clean & Tv Storm Drain	1 day	Thu 6/12/25	Thu 6/12/25	6
34	Storm Drain Completion	0 days	Fri 10/3/25	Fri 10/3/25	
35	Vault Fill	2 days	Thu 6/12/25	Fri 6/13/25	
36	Excavate, Pour Wall, & Backfill Existing Vault	2 days	Thu 6/12/25	Fri 6/13/25	7, 8
37	Asphalt & Concrete Restoration	41 days	Wed 9/17/25	Wed 11/12/25	
38	Alley Surface Demo, Excavation, & Gravel	22 days	Wed 9/17/25	Thu 10/16/25	1-5, 7-9
39	Concrete Replacement W. Geyser & Clark Street	5 days	Wed 9/17/25	Tue 9/23/25	1, 3
40	Asphalt Replacement - W. Geyser to Clark Street	5 days	Wed 9/24/25	Tue 9/30/25	2
41	Concrete Replacement W. Callender & Lewis Street	5 days	Wed 9/24/25	Tue 9/30/25	5, 6, 8, 9
42	Asphalt Replacement - Clark Street to Callender Street	18 days	Mon 10/6/25	Wed 10/29/25	4, 7
43	Final Cleanup	10 days	Thu 10/30/25	Wed 11/12/25	1-9
44	Substantial Completion	0 days	Wed 10/29/25	Wed 10/29/25	
45	Final Completion	0 days	Wed 11/12/25	Wed 11/12/25	

