



MEETING NOTES

Date:	July 8, 2025	Time:	10:00 am
Subject:	Livingston CIP Weekly Construction Meeting #4	TDH Job No.:	B22-056

1. TD&H project update:

Work in south alley on sewer continues. Working with NWE on gas services. Askin is having equipment issues, working on excavator.

Lumen & NWE update. Need to coordinate moving utilities prior to sewer work in this area in late July.

When there is construction occurring in the alley, trash receptacles will be moved by the Contractor to the end of the alley/closed street so that the City can empty the cans.

2. Askin project update:

Temporary water setup will start in the alley between Clark and Lewis tomorrow but will not be completely hooked up and operating for another week.

Askin may update the overall project schedule this week and we will share that if there are significant changes.

Contractor preliminary schedule: Work in the alley. Coordinate with utility companies to move gas and fiber near vault.

Look ahead: Lewis closure mid-to-late next week.

Contractor will maintain pedestrian access to downtown at all times.

Next public meeting is Tuesday July 15th, 2025 @ 10 am at the Office on Lewis and Main.

Schedule (if applicable) and meeting minutes are updated weekly at that location. Project website is Improvelivingston.com