



MEETING NOTES

Date:	July 15, 2025	Time:	10:00 am
Subject:	Livingston CIP Weekly Construction Meeting #5	TDH Job No.:	B22-056

1. TD&H project update:

Work in south alley on sewer continues. Working with NWE on gas services.

Lumen & NWE update. Need to coordinate moving utilities prior to sewer work in this area in late July. Askin has a plan with NWE, TD&H and Askin to meet with Lumen this week.

When there is construction occurring in the alley, trash receptacles will be moved by the Contractor to the end of the alley/closed street so that the City can empty the cans.

2. Askin project update:

Temporary water setup will start in the alley between Clark and Lewis tomorrow but will not be completely hooked up and operating for another week.

Askin may update the overall project schedule this week and we will share that if there are significant changes.

Contractor preliminary schedule: Work in the alley. Coordinate with utility companies to move gas and fiber near vault.

Look ahead: Lewis closure early-to-mid next week.

Contractor will maintain pedestrian access to downtown at all times.

Next public meeting is Tuesday July 22th, 2025 @ 10 am at the Office on Lewis and Main.

Schedule (if applicable) and meeting minutes are updated weekly at that location. Project website is Improvelivingston.com