



MEETING NOTES

Date:	July 22, 2025	Time:	10:00 am
Subject:	Livingston CIP Weekly Construction Meeting #6	TDH Job No.:	B22-056

1. TD&H project update:

Work on sewer continues and Askin is planning to move into the alley between Clark and Lewis next. Working with NWE on gas services.

When there is construction occurring in the alley, trash receptacles will be moved by the Contractor to the end of the alley/closed street so that the City can empty the cans.

2. Askin project update:

Temporary water setup has been installed in the alley between Clark and Lewis. **There is a planned water shutdown for the block between Lewis and Clark this Thursday, 7/24, from 5 am to 7 am.** TD&H and the City have walked the block to give a courtesy notice for this temporary water shutdown.

Askin may update the overall project schedule this week and we will share that if there are significant changes.

Contractor preliminary schedule: Work in the alley. Coordinate with utility companies to move gas and fiber near vault.

Look ahead: Lewis closure afternoon today.

Contractor will maintain pedestrian access to downtown at all times.

Next public meeting is Tuesday July 29th, 2025 @ 10 am at the Office on Lewis and Main.

Schedule (if applicable) and meeting minutes are updated weekly at that location. Project website is Improvelivingston.com