



MEETING NOTES

Date:	July 29, 2025	Time:	10:00 am
Subject:	Livingston CIP Weekly Construction Meeting #7	TDH Job No.:	B22-056

1. TD&H project update:

Work on sewer continues and Askin is planning to move into the alley between Clark and Lewis next. Working with NWE on gas services.

When there is construction occurring in the alley, trash receptacles will be moved by the Contractor to the end of the alley/closed street so that the City can empty the cans.

Request to update residents and businesses on URA program involvement on this project. Adam will check in and report back.

2. Askin project update:

Temporary water setup has been installed in the alley between Clark and Lewis.

Updated schedule is attached to these minutes.

Contractor preliminary schedule: Work in the alley. Coordinate with utility companies to move gas and fiber near vault.

Look ahead: Lewis closure for that west half block now as they install sewer in the alley between Lewis and Clark.

Contractor will maintain pedestrian access to downtown at all times.

Next public meeting is Tuesday August 5th, 2025 @ 10 am at the Office on Lewis and Main.

Schedule (if applicable) and meeting minutes are updated weekly at that location. Project website is Improvelivingston.com

UPDATED 7/28/25

ID	Task Name	Duration	Start	Finish	Zone
1	City of Livingston Downtown Alley CIP	167 days	Fri 4/4/25	Mon 11/24/25	
2	Preconstruction	98 days	Fri 4/4/25	Tue 8/19/25	
3	Notice of Award	1 day	Fri 4/4/25	Fri 4/4/25	Complete
4	SWPPP	16 days	Mon 4/7/25	Mon 4/28/25	Complete
5	Submittals	80 days	Mon 4/7/25	Tue 8/19/25	Complete
6	Pre-Construction Meeting	1 day	Tue 6/3/25	Wed 6/4/25	Complete
7	Mobilization	5 days	Mon 6/2/25	Fri 6/6/25	Complete
8	Notice to Proceed	0 days	Mon 6/9/25	Mon 6/9/25	Complete
9	Temporary Water Setup	40 days	Mon 5/26/25	Fri 7/18/25	
10	Construction	120 days	Mon 6/9/25	Fri 11/21/25	
11	Sewer Main Install	80 days	Wed 6/18/25	Tue 10/7/25	
12	SSMH #4 Tie to Existing 10" Sewer Main	2 days	Wed 6/18/25	Thu 6/19/25	Complete
13	Install Sewer Main Sta.15+16 to 13+65	4 days	Fri 6/20/25	Wed 6/25/25	Complete
14	4th of July Week Break	7 days	Thu 6/26/25	Fri 7/4/25	Complete
15	Install Sewer Main Sta.13+65 to 10+42	12 days	Mon 7/7/25	Tue 7/22/25	Complete
16	Connect to Existing SSMH #3	1 day	Wed 7/23/25	Wed 7/23/25	Complete
17	Install Sewer Main Sta.10+42 to 5+76	14 days	Thu 7/24/25	Tue 8/12/25	3, 4, 5, 6
18	Install New SSMH #2	4 days	Wed 8/13/25	Mon 8/18/25	3, 4, 5, 6
19	Install Sewer Main Sta.5+76 to 1+34	14 days	Thu 9/11/25	Tue 9/30/25	5, 6, 7, 8
20	Connect to Existing 10" Sewer Main @W. Callender St.	2 days	Wed 10/1/25	Thu 10/2/25	5, 6, 7, 8
21	Clean & Tv New Sewer Main. Pressure Test New SSMH's	3 days	Fri 10/3/25	Tue 10/7/25	
22	Sewer Completion	0 days	Tue 10/7/25	Tue 10/7/25	
23	Water Main Install	97 days	Mon 6/9/25	Tue 10/21/25	
24	Connect to Existing 10" Water Main West Geyser St.	3 days	Tue 8/19/25	Thu 8/21/25	1, 2, 3
25	Install Water Main Sta.14+63 to 10+00	7 days	Fri 8/22/25	Mon 9/1/25	1, 2, 3
26	Flush/Pressure/Chlorinate Sta.14+63 to 10+00	4 days	Tue 9/2/25	Fri 9/5/25	1, 2, 3
27	Install Water Main Sta.10+00 to 5+54	7 days	Tue 9/2/25	Wed 9/10/25	3, 4, 5, 6
28	Install Water Main Sta.5+54 to 1+05	7 days	Fri 10/3/25	Mon 10/13/25	5, 6, 7, 8
29	Connect to Existing 10" Water Main Callender St	2 days	Tue 10/14/25	Wed 10/15/25	5, 6, 7, 8
30	Flush/Pressure/Chlorinate Sta.10+00 to 1+05	4 days	Thu 10/16/25	Tue 10/21/25	
31	Water Completion	0 days	Tue 10/21/25	Tue 10/21/25	
32	Storm Drain Install	65 days	Mon 6/9/25	Fri 9/5/25	
33	Install Storm Pipe & Inlets in Alley Behind Wilcoxsons	4 days	Tue 9/2/25	Fri 9/5/25	1, 2, 3
34	Install Storm Drain, Manhole & Inlets on Lewis Street	3 days	Mon 6/9/25	Wed 6/11/25	Complete
35	Clean & Tv Storm Drain	1 day	Thu 6/12/25	Thu 6/12/25	
36	Storm Drain Completion	0 days	Fri 9/5/25	Fri 9/5/25	
37	Vault Fill	2 days	Thu 6/12/25	Fri 6/13/25	Complete
38	Excavate, Pour Wall, & Backfill Existing Vault	2 days	Thu 6/12/25	Fri 6/13/25	Complete
39	Asphalt & Concrete Restoration	55 days	Mon 9/8/25	Fri 11/21/25	
40	Alley Surface Demo, Excavation, & Gravel	22 days	Mon 9/8/25	Tue 10/7/25	
41	Concrete Replacement W. Geyser & Clark Street	5 days	Thu 9/11/25	Wed 9/17/25	1, 2, 3
42	Asphalt Replacement - W. Geyser to Clark Street	5 days	Thu 9/18/25	Wed 9/24/25	1, 2, 3
43	Concrete Replacement W. Callender & Lewis Street	5 days	Wed 10/22/25	Tue 10/28/25	5, 6, 7, 8
44	Asphalt Replacement - Clark Street to Lewis Street	8 days	Wed 10/1/25	Fri 10/10/25	3, 4, 5, 6
45	Asphalt Replacement - Lewis Street to Callendar	8 days	Wed 10/29/25	Fri 11/7/25	5, 6, 7, 8
46	Final Cleanup	10 days	Mon 11/10/25	Fri 11/21/25	
47	Substantial Completion	0 days	Fri 11/7/25	Fri 11/7/25	
48	Final Completion	0 days	Fri 11/21/25	Fri 11/21/25	

