



MEETING NOTES

Date:	August 19, 2025	Time:	10:00 am
Subject:	Livingston CIP Weekly Construction Meeting #9	TDH Job No.:	B22-056

1. TD&H project update:

Askin dropped back to work on water in the south 2 alleys after finishing replacing sewer up to Lewis Street.

Request to update residents and businesses on URA program involvement on this project. Adam will check in and report back.

School starts 8/21. We need to discuss Geyser closure and if that will still be going on. If so, we need to communicate traffic control and schedule with the school district and school bus group.

Water shutdowns need to be requested 3-4 working days prior to the work so the City can determine who will be out of service and perform the appropriate notices.

2. Askin project update:

Contractor preliminary schedule: Work in the alley. Coordinate with utility companies to move gas and fiber near vault.

Look ahead: Temporary water being installed this week for the block between Lewis and Callender and it will be tested and put into operation next week. Geyser Street should be opened at some point next week.

Contractor will maintain pedestrian access to downtown at all times.

Next public meeting is Tuesday August 26th, 2025 @ 10 am at the Office on Lewis and Main.

Schedule (if applicable) and meeting minutes are updated weekly at that location. Project website is Improvelivingston.com