



---

## MEETING NOTES

---

<b>Date:</b>	August 5, 2025	<b>Time:</b>	10:00 am
<b>Subject:</b>	Livingston CIP   Weekly Construction Meeting #8	<b>TDH Job No.:</b>	B22-056

### 1. TD&H project update:

Work on sewer continues and Askin is working in the alley between Clark and Lewis next. Working with NWE on gas services.

When there is construction occurring in the alley, trash receptacles will be moved by the Contractor to the end of the alley/closed street so that the City can empty the cans.

Request to update residents and businesses on URA program involvement on this project. Adam will check in and report back.

School starts 8/21. We need to discuss Geyser closure and if that will still be going on. If so, we need to communicate traffic control and schedule with the school district and school bus group.

### 2. Askin project update:

Temporary water setup has been installed in the alley between Clark and Lewis.

Updated schedule is attached to these minutes.

Contractor preliminary schedule: Work in the alley. Coordinate with utility companies to move gas and fiber near vault. Rocky Mountain is working in the alley near Callender moving the fiber lines out of the way of the utility replacement work.

**Look ahead:** Lewis closure for that west half block now as they install sewer in the alley between Lewis and Clark.

**Contractor will maintain pedestrian access to downtown at all times.**

**Next public meeting is Tuesday August 12<sup>th</sup>, 2025 @ 10 am at the Office on Lewis and Main.**

**Schedule (if applicable) and meeting minutes are updated weekly at that location. Project website is [Improvelivingston.com](http://Improvelivingston.com)**



City of Livingston Downtown Alley CIP

