



---

## MEETING NOTES

---

<b>Date:</b>	September 2, 2025	<b>Time:</b>	10:00 am
<b>Subject:</b>	Livingston CIP   Weekly Construction Meeting #11	<b>TDH Job No.:</b>	B22-056

### 1. TD&H project update:

Askin is working on water in the middle alley (between Clark and Lewis this week. Testing water on the new water in the south block so that they can remove temporary water later this week on that block.

Request to update residents and businesses on URA program involvement on this project. Adam and Matt will get information together to distribute.

Water shutdowns need to be requested 3-4 working days prior to the work so the City can determine who will be out of service and perform the appropriate notices.

### 2. Askin project update:

Contractor preliminary schedule: Work in the alley. Coordinate with utility companies to move gas and fiber near vault.

**Look ahead:** Temp water in north block will be connected to services this week. Updated schedule attached to these minutes. Half block on Lewis is closed for staging as the contractor finishes the project.

**Contractor will maintain pedestrian access to downtown at all times.**

**Next public meeting is Tuesday September 9<sup>th</sup> 2025 @ 10 am at the Office on Lewis and Main.**

**Schedule (if applicable) and meeting minutes are updated weekly at that location. Project website is [Improvelivingston.com](http://Improvelivingston.com)**



City of Livingston Downtown Alley CIP

