



MEETING NOTES

Date:	September 9, 2025	Time:	10:00 am
Subject:	Livingston CIP Weekly Construction Meeting #12	TDH Job No.:	B22-056

1. TD&H project update:

Askin is working on water in the middle alley (between Clark and Lewis this week. Testing water on the new water in the south block so that they can remove temporary water later this week on that block.

Water shutdowns need to be requested 3-4 working days prior to the work so the City can determine who will be out of service and perform the appropriate notices.

2. Askin project update:

Contractor preliminary schedule: Work in the alley. Coordinate with utility companies to move gas and fiber near vault.

Restoration company will be staging Wednesday this week and working in the south alley between Geyser and Clark starting on Thursday. Geyser will be closed for this work and paving in this alley is anticipated the week of 9/22. The restoration effort will require a large vibratory roller that will be coming through to compact the new gravel under the new asphalt.

Look ahead: Temp water in north block will be connected to services this week. Half block on Lewis is closed for staging as the contractor finishes the project. **Callender Street closure half block from the alley west to 2nd Street will start on Monday 9/15.**

Contractor will maintain pedestrian access to downtown at all times.

Next public meeting is Tuesday September 16th 2025 @ 10 am at the Office on Lewis and Main.

Schedule (if applicable) and meeting minutes are updated weekly at that location. Project website is Improvelivingston.com