



MEETING NOTES

Date:	September 23, 2025	Time:	10:00 am
Subject:	Livingston CIP Weekly Construction Meeting #13	TDH Job No.:	B22-056

1. TD&H project update:

Askin is working on sewer in the north alley (between Lewis and Callender) this week. They have removed temporary water in the middle alley block.

Water shutdowns need to be requested 3-4 working days prior to the work so the City can determine who will be out of service and perform the appropriate notices.

2. Askin project update:

Contractor preliminary schedule: Work in the alley. Coordinate with utility companies to move gas and fiber near vault.

Restoration company will be working in the middle alley. The restoration effort will require a large vibratory roller that will be coming through to compact the new gravel under the new asphalt.

Look ahead: Temp water in north block will be connected to services this week. Half block on Lewis is closed for staging as the contractor finishes the project.
Geyser closed Thursday morning for paving.

Contractor will maintain pedestrian access to downtown at all times.

Next public meeting is Tuesday September 30th 2025 @ 10 am at the Office on Lewis and Main.

Schedule (if applicable) and meeting minutes are updated weekly at that location. Project website is Improvelivingston.com