



MEETING NOTES

Date:	September 30, 2025	Time:	10:00 am
Subject:	Livingston CIP Weekly Construction Meeting #14	TDH Job No.:	B22-056

1. TD&H project update:

Askin is working on sewer in the north alley (between Lewis and Callender) this week.

Water shutdowns need to be requested 3-4 working days prior to the work so the City can determine who will be out of service and perform the appropriate notices.

2. Askin project update:

Contractor preliminary schedule: Work in the alley. Coordinate with utility companies to move gas and fiber near vault.

Restoration company will be staging Wednesday this week and working in the south alley between Geyser and Clark starting on Thursday. Geyser will be closed for this work and paving in this alley is anticipated the week of 9/22. The restoration effort will require a large vibratory roller that will be coming through to compact the new gravel under the new asphalt.

Look ahead: Callender Street will be opened for the parade Friday by noon and for the weekend and then closed again on Monday 10/6.

Contractor will maintain pedestrian access to downtown at all times.

Next public meeting is Tuesday October 7th 2025 @ 10 am at the Office on Lewis and Main.

Schedule (if applicable) and meeting minutes are updated weekly at that location. Project website is Improvelivingston.com