



---

## MEETING NOTES

---

<b>Date:</b>	October 7, 2025	<b>Time:</b>	10:00 am
<b>Subject:</b>	Livingston CIP   Weekly Construction Meeting #15	<b>TDH Job No.:</b>	B22-056

### 1. TD&H project update:

Askin is working on sewer in the north alley (between Lewis and Callender) this week. They hope to tie the sewer in at Callender Tuesday night, complete testing on the sewer Wednesday, and start on the new water at the south end of block on Thursday.

Water shutdowns need to be requested 3-4 working days prior to the work so the City can determine who will be out of service and perform the appropriate notices.

### 2. Askin project update:

Concrete approach at Geyser alley was poured this morning and will be closed for 7 days. Restoration company will preparing to pave the middle alley as weather allows. The restoration effort will require a large vibratory roller that will be coming through to compact the new gravel under the new asphalt.

**Look ahead: The two alley approaches in Clark Street will be poured next Tuesday morning and will be closed for 7 days to allow for concrete curing.**

**Contractor will maintain pedestrian access to downtown at all times.**

**Next public meeting is Tuesday October 14<sup>th</sup> 2025 @ 10 am at the Office on Lewis and Main.**

**Schedule (if applicable) and meeting minutes are updated weekly at that location. Project website is [Improvelivingston.com](http://Improvelivingston.com)**